



I-35 CTE-Maintenance Design & Bid Milestone Dates

ITEM	DESCRIPTION	DATE	RESPONSIBILITY	NOTES
1	Workshop Equipment Layout	Week of 3/27/2017	I-35	Complete
2	Design Review Meeting (Site, Material & Scope)	Week of 4/02/2017	OPN	Complete
3	Design Development Documents	4/7/2017	OPN	Complete
4	Design Review Meeting (Scope & Budget)	Week of 4/17/2017	OPN	Complete
5	Submit to Owner Advertisement (Invitation) for Bids	4/28/2017	DCI	
6	Owner to submit/Publish Advertisement to Bid Paper	5/1/2017	I-35	
7	Design complete for CM/Owner Review (100%)	5/1/2017	OPN	
8	CM/Owner Comments Due / Budget Review	5/9/2017	DCI/I-35	
9	Design Final Completion (Bid Set)	5/12/2017	OPN	w. Board Approval to Release for Bid
10	BID RELEASE	5/15/2017	DCI	
11	Publish Advertisement to Bid (2nd)	5/17/2017	I-35	
12	Prebid Meeting	5/23/2017	DCI	
13	Issue Addenda 1	5/22/2017	OPN	
14	Issue Addenda 2	5/25/2017	OPN	
15	Receive Bids	5/31/2017	DCI/I-35	
16	Award Contracts (Board Meeting)	6/5/2017	I-35	Monday Meeting
17	Begin Construction	6/19/2017	DCI	
18	Substantial Completion	12/27/2017		7 months construction
19	Final Completion	1/10/2018		